



Item 10: Data Center Refresh Update

Jerry Dreyer


Senior Vice President and Chief Information Officer

Board of Directors Meeting
February 14, 2017

ERCOT Public

ERCOT: Critical Role


- **Grid, Wholesale, Retail and Market Data Transparency functions**
 - Manage 90% of Texas electric load
 - Perform financial settlement for the wholesale bulk-power market
 - Administer retail switching for 7+ million premises
 - Up to 1 million reports and extracts delivered daily
- **Requires reliable and secure IT Infrastructure**
 - 400+ business applications
 - 3400+ compute servers
 - 4+ petabytes of storage
 - Redundant high speed fiber networks
 - Wide Area Network (WAN) for MPs
 - 3 active data centers (2 production, 1 test)



ERCOT: Reliable, Cost Effective

- **IT Infrastructure approaching end-of-life and support**
 - Increased risk of failure
 - Vendor support limited
 - Greater risk for compliance and security gaps
 - Higher operating costs
- **Technology refresh is needed to support reliability**
- **Funding was approved in 2015 with ERCOT's fee request**
- **Scope defined to replace the technology at end-of-life and support**
 - Includes Network, Telecommunications, Servers and Storage

Technology Refresh Initiated: DC4 Program




- **DC4 Expected Benefits:**

- Improves reliability
- Minimizes impact of failures
- Lowers operating costs
- Supports future growth

DC4 Program Approach

- **Governance Established**
 - Executive Steering Committee established
 - CIO, COO, CFO and CCO
- **Plan Vetted**
 - Charter, scope and program developed
 - Architected to improve resiliency
 - Communication plan developed
 - Third-party independent review performed
- **Procurement Best Practices Followed**
 - Vendor symposium
 - RFPs from competing vendors
 - Knowledge-based negotiation
- **Migration Process Validated**
 - Tested migration patterns and repeatable workflows



DC4 Program Timeline

2015

2016

2017

2018 / 2019

Program Governance

Database Servers (POWER8)

Core Network

Telecom Control Room / Grid Ops

Network Command & Control

x86 Server

x86 App Migrations

Database Storage

Remote Access

Telecom VoIP

Telecom DC Connectivity

- **DC4 made up of 11 projects**
 - Many coordinated efforts
 - Well managed...dedicated team

 = 8 projects in-flight


 = 3 projects upcoming



DC4 Program Update

Scope	Schedule	Budget
Green	Green	Green

- **Program is tracking to plan**
 - No major risks or issues to report
 - Team delivering on scope and schedule
 - 38% of new technology deployed and migrations have started
- **Approved Budget is trending favorable**
 - 70% of new technology investments under contract
 - 40% of the \$48 million budget spent thru 2016
 - Forecast to be on budget or slightly below budget
- **New technology is performing as expected**



Summary

- **ERCOT plays a critical role and requires reliable technology**
 - ERCOT remains committed to its mission and operational excellence
- **DC4 replaces ERCOT's aging IT Infrastructure at end-of-life or support**
 - Ensures continued reliability and support
 - Minimizes impact of failures
 - Lowers operating and maintenance costs
 - Supports future growth and enables new capabilities
- **DC4 Program is tracking on scope, schedule and budget**
 - Majority of the projects are in-flight
 - Most procurements are complete
 - Team continues to successfully deliver on projected results
 - More work is still ahead, but our team is dedicated to success