

ERCOT Monthly Operational Overview (March 2019)

ERCOT Public April15, 2019

Grid Planning & Operations



Summary – March 2019

Operations


- The preliminary Settlements hourly peak demand of 60,652* MW on March 5 was higher than the day-ahead mid-term load forecast peak of 59,984 MW for the same operating hour.
 - The operational instantaneous peak demand was 61,564 MW (telemetry).
- Day-ahead load forecast error for March was 2.74%
- ERCOT issued four notifications:
 - One OCN issued for potential extreme cold weather system-wide
 - One Advisory due to severe weather in the Central and North Texas areas
 - One Watch for HRUC timeline deviation
 - One Advisory issued for postponement of the deadline for the posting of the DAM Solution

Planning Activities


- 505 active generation interconnection requests totaling 100,844 MW, including 35,555 MW of wind generation, as of March 31, 2019. Twelve additional requests and an increase of 2,398 MW from February 28, 2019.
- 22,051 MW wind capacity in commercial operations as of April 1, 2019.



Daily Peak Demand: Hourly Average Actual vs. Forecast, Wind Day-Ahead COPs & On-Line Capacity at Peak – March 2019




Actual Wind Output plus Curtailments vs. Wind Day-Ahead COPs for All Hours – March 2019






ERCOT's CPS1 Monthly Performance – March 2019






Monthly Peak Actual Demand – March 2019





Monthly Minimum Actual 15-Minute Demand – March 2019





Day-Ahead Load Forecast Performance – March 2019


Mean Absolute Percent Error (MAPE) for ERCOT Mid-Term Load Forecast (MTLF) Run at 14:00 Day Ahead

	2016 MAPE	2017 MAPE	2018 MAPE	2019 MAPE	March MA	
Average Annual MAPE	2.62	2.55	2.34	2.70	2.	74
Lowest Monthly MAPE	1.94	1.69	1.64	2.65	Lowest Daily MAPE	0.62 Mar. 28
Highest Monthly MAPE	3.86	4.07	3.66	2.74	Highest Daily MAPE	9.12 Mar. 3



Reliability Unit Commitment (RUC) Capacity by Weather Zone – March 2019







Generic Transmission Constraints (GTCs) – March 2019

GTCs	Mar-18 Days GTCs	Jan-19 Days GTCs	Feb-19 Days GTCs	Mar-19 Days GTCs	Last 12 Months Total Days (Apr 18 – Mar 19)
North - Houston	2	0	0	0	5
Valley Import	1	0	0	0	5
Panhandle	29	21	22	16	215
Red Tap	0	0	0	0	8
North Edinburg – Lobo	0	0	0	0	0
Nelson Sharpe – Rio Hondo	16	0	0	0	14
East Texas	0	0	0	0	0
McCamey	0	0	0	1	1
Treadwell	-	0	0	0	0

GTC: A transmission flow limit more constraining than a Transmission Element's normal limit established to constrain flow between geographic areas of the ERCOT Transmission System that is used to enforce stability and voltage constraints that cannot be modeled directly in ERCOT's transmission security analysis applications.

Note: This table lists how many times a constraint has been activated to avoid exceeding a GTC limit, it does not imply an exceedance of the GTC occurred.




Advisories and Watches – March 2019

- One OCN issued for potential extreme cold weather system-wide for operating days 3/3/2019 – 3/7/2019
 - Issued 2/27
- One Advisory due to severe weather in the Central and North Texas areas
 - Issued 3/13
- One Watch issued for HRUC timeline deviation for HE02
 - Issued 3/20
- One Advisory issued for postponement of the deadline for the posting of the DAM Solution for OD 03/27/2019
 - Issued 3/26



Lake Levels Update – April 1, 2019






Planning Summary – March 2019

- ERCOT is currently tracking 505 active generation interconnection requests totaling 100,844 MW. This includes 35,555 MW of wind generation.
- ERCOT is currently reviewing proposed transmission improvements with a total cost of \$603.59 million (as of March 31, 2019).
- Transmission Projects endorsed in 2019 total \$73.21 million (as of March 31, 2019).
- All projects (in engineering, routing, licensing, and construction) total approximately \$5.07 billion (as of March 1, 2019).
- Transmission Projects energized in 2019 total about \$89.98 million (as of March 1, 2019).




Mapping of Counties to ERCOT Zones – March 2019





Cumulative MW Capacity of Interconnection Requests by Zone – March 2019

Capacity for Planned Projects by Projected In-service Year and CDR Forecast Zone








16

Wind Generation – March 2019

ERCOT Wind Additions by Year (as of Mar 31, 2019)




Notes:

- The data presented here is based upon the latest information provided to ERCOT by resource owners and developers and can change without notice.
- Installed capacities are the original nameplate rating of the generation facilities, and do not reflect retirements or rating changes over time due to facility expansions or repowering.
- Installed capacities include only wind facilities that have registered with ERCOT (Those larger than one megawatt and supply power to the ERCOT system.)
- This chart reports annual planned units with projected Commercial Operations Dates throughout the calendar year. In contrast, ERCOT's Capacity, Demand and Reserves (CDR) report shows planned capacity projected to be commercially available on or before the start of the Summer and Winter Peak Load seasons.
- Financial security posted for funding interconnection facilities does not include CREZ security deposits, which are refunded to the Interconnecting Entity
 when an IA is signed.



Solar Generation – March 2019






Notes:

- The data presented here is based upon the latest information provided to ERCOT by resource owners and developers and can change without notice.
- Installed capacities are the original nameplate rating of the generation facilities, and do not reflect retirements or rating changes over time due to facility expansions or repowering.
- Installed capacities include only solar facilities that have registered with ERCOT (Those larger than one megawatt and supply power to the ERCOT system.)
- This chart reports annual planned units with projected Commercial Operations Dates throughout the calendar year. In contrast, ERCOT's Capacity, Demand and Reserves (CDR) report shows planned capacity projected to be commercially available on or before the start of the Summer and Winter Peak Load seasons.
- Projects that have prior-year Projected CODs that have not been met, and for which ERCOT has not received COD updates, appear as planned projects for the subsequent year.



Generation Interconnection Activity by Fuel – March 2019


Monthly Capacity by Fuel Type plus Project Count, 13-Month Rolling Basis





Generation Interconnection Activity by Project Phase – March 2019

Monthly Capacity by GINR Milestone plus Project Count, 13-Month Rolling Basis






Market Operations




Day-Ahead Schedule (Hourly Average) – March 2019







Percentage of Real-Time Load Transacted in the DAM (Counter-Party Level) – March 2019



DAM and RTM Price Convergence – March 2019




Day-Ahead Electricity and Ancillary Service Prices (Hourly Average) – March 2019






Day-Ahead vs Real-Time Load Zone SPP (Hourly Average) – March 2019






Day-Ahead vs Real-Time Hub Average SPP (Hourly Average) – March 2019




DRUC Monthly Summary (Hourly Average) – March 2019





HRUC Monthly Summary and Real Time On-Line Reliability Deployment Price Adder (RTORDPA) (Hourly Average) – March 2019






Non-Spinning Reserve Service Deployment – March 2019

Deployment Start Time	Deployment End Time	Deployment Duration (Hours)	Max Deployment (MW)	Reason
None				




CRR Price Convergence – March 2019





Daily Average System Lambda and ORDC Price Adders – March 2019





ERS Procurement for February 2019 – May 2019


	TP1	TP2	TP3	TP4	TP5	TP6
Non Weather-Sensitive ERS-10 MW	139.220	144.226	139.642	140.366	137.976	131.848
Non Weather-Sensitive ERS-30 MW	786.588	846.479	757.357	825.464	797.227	649.134
Weather-Sensitive ERS-10 MW	0	0	0	0	0	0
Weather-Sensitive ERS-30 MW	7.947	0	4.9	7.573	0	0
Total MW Procured	933.755	990.705	901.899	973.403	935.203	780.982
Clearing Price	\$21.80	\$12.25	\$1.10	\$19.98	\$13.03	\$0.25

Time Period	Time Period Hours
Time Period 1	Hours Ending 0600 - 0800 (5:00:00 a.m. to 8:00:00 a.m.) Monday through Friday except ERCOT Holidays.
Time Period 2	Hours Ending 0900 - 1300 (8:00:00 a.m. to 1:00:00 p.m.) Monday through Friday except ERCOT Holidays.
Time Period 3	Hours Ending 1400 - 1600 (1:00:00 p.m. to 4:00:00 p.m.) Monday through Friday except ERCOT Holidays.
Time Period 4	Hours Ending 1700 - 1900 (4:00:00 p.m. to 7:00:00 p.m.) Monday through Friday except ERCOT Holidays.
Time Period 5	Hours Ending 2000 - 2200 (7:00:00 p.m. to 10:00:00 p.m.) Monday through Friday except ERCOT Holidays.
Time Period 6	All other hours



Reliability Services – March 2019

Reliability Unit Commitment (RUC)	\$ in Millions
RUC Make-Whole Payments	(\$0.01)
RUC Clawback Charges	\$0.00
RUC Commitment Settlement	(\$0.01)
RUC Capacity Short Charges	\$0.01
RUC Make-Whole Uplift	\$0.00
RUC Commitment Cost Allocation	\$0.01
RUC Decommitment Payments	\$0.00
Total RUC Allocation to Load	\$0.00



In March 2019, \$0.00M was allocated to load for RUC compared to:

- A credit of \$0.00M in February 2019
- A credit of \$0.00M in March 2018



Ancillary and Other Services – March 2019

Ancillary and Other Services	\$ in Millions
Regulation Up Service	\$3.09
Regulation Down Service	\$2.80
Responsive Reserve Service	\$23.45
Non-Spinning Reserve Service	\$5.40
Black Start Service	\$0.61
Voltage Services - Reactive Power	\$0.00
Voltage Services - Lost Opportunity	\$0.00
Total Charges Allocated to Load	\$35.34

In March 2019, Ancillary and Other Services was a charge of \$35.34M, compared to:

- A charge of \$19.24M in February 2019
- A charge of \$30.15M in March 2018



Real-Time Ancillary Service Imbalance (ORDC) – March 2019

Real-Time Ancillary Service Imbalance	\$ in Thousands
Real-Time AS Imbalance	(\$226)
Real-Time Reliability Deployment AS Imbalance	(\$8)
Total RTASI Amount Allocated to Load	\$234

In March 2019, Real-Time Ancillary Service Imbalance was a charge to load of \$234K, compared to:

- A charge of \$26K in February 2019
- A charge of \$17K in March 2018



Energy Settlement – March 2019

Day-Ahead Market Energy Settlement	\$ in Millions
Energy Purchases	\$514.69
Point to Point Obligation Purchases	\$63.32
Energy Sales	(\$493.03)
Day-Ahead Congestion Rent	\$84.98
Day-Ahead Market Make-Whole Payments	(\$0.34)

Day-Ahead Market energy settlement activity increased from last month and increased from March 2018.

Real-Time Market energy settlement activity increased from last month and increased from March 2018.

Real-Time Market Energy Settlement	\$ in Millions
Energy Imbalance at a Resource Node	(\$379.55)
Energy Imbalance at a Load Zone	\$665.17
Energy Imbalance at a Hub	(\$224.96)
Net Real-Time Energy Imbalance	\$60.66
Real Time Congestion from Self Schedules	\$0.48
Block Load Transfers and DC Ties	(\$6.08)
Total Impact to Revenue Neutrality	\$55.06
Load-Allocated Emergency Energy Payments	(\$0.28)
Load-Allocated Base Point Deviation Charges	\$0.25



Congestion Revenue Rights (CRR) – March 2019

	\$ in Millions
Long-Term Auction	(\$44.56)
Monthly Auction	(\$4.38)
Total Auction Revenue	(\$48.94)
Day-Ahead CRR Settlements	(\$85.12)
Day-Ahead CRR Short-Charges	\$4.09
Day-Ahead CRR Short-Charges Refunded	(\$4.09)
Day-Ahead CRR Short-Charges Net	\$0.00
Total CRR Funding	(\$85.12)
Day-Ahead Point-to-Point Obligations	\$63.32
Real-Time Point-to-Point Obligations	(\$68.51)
Net Point-to-Point Obligations	(\$5.19)

Congestion Revenue Rights settlement payments were not fully funded. The additional funding to settle the CRR Short Charges was provided from the CRR Balancing Account Fund.

Point to Point Obligations settled with a net credit of \$5.19M compared to a net credit of \$8.42M last month.



CRR Balancing Account Fund – March 2019

CRR Balancing Account	\$ in Millions
Monthly Day-Ahead Congestion Rent	\$84.98
Monthly Day-Ahead CRR Settlements	(\$85.12)
Monthly Day-Ahead CRR Short -Charges	\$4.09
CRR Balancing Account Credit Total	\$3.96
Beginning Fund Balance for the Month	\$10.00
CRR Balancing Account Credit Total	\$3.96
Day-Ahead CRR Short-Charges Refunded	(\$4.09)
CRR PTP Option Award Charges	\$0.05
Load-Allocated CRR Amount	\$0.00
Total Fund Amount	\$9.92




Revenue Neutrality – March 2019

Revenue Neutrality	\$ in Millions
Real-Time Energy Imbalance	\$60.66
Real-Time Point to Point Obligation	(\$68.51)
Real-Time Congestion from Self-Schedules	\$0.48
DC Tie & Block Load Transfer	(\$6.08)
Allocation to Load	\$13.46

In March 2019, the Revenue Neutrality charge to load was \$13.46M compared to:

- A charge of \$3.71M in February 2019
- A charge of \$17.14M in March 2018






Net Allocation to Load – March 2019

Market-Based Allocation	\$ in Millions
Reliability Unit Commitment	\$0.00
Ancillary and Other Services	\$35.34
Real-Time Ancillary Service Imbalance	\$0.23
Emergency Energy	\$0.28
Base Point Deviation	(\$0.25)
CRR Auction Revenue	(\$48.94)
CRR Balancing Account	\$0.00
Real-Time Revenue Neutrality	\$13.46
Reliability Must Run	\$0.00
Monthly Block Load Transfer	\$0.00
Total	\$0.13
Fee Allocation	
ERCOT Administrative Fee	\$15.48
Net Allocated to Load	\$15.60


In March 2019, the Net Allocation to load was a charge of \$15.60M compared to:

- A credit of \$5.46M in February 2019
- A charge of \$18.00M in March 2018






Advanced Meter Settlement Impacts – March 2019




March 2019: At month end, settling 7.3M ESIIDs using Advanced Meter data.


March 2019: 99.3% of the load in ERCOT is settled with 15-min interval data (AMS, Competitive IDR, and NOIE IDR).







ERCOT Wide Load Volumes by Meter Type – INITIAL Settlement – March 2019












Retail Transaction Volumes – Summary – March 2019

	Year-T	o-Date	Transaction	ns Received
Transaction Type	March 2019	March 2019 March 2018		March 2018
Switches	294,062	260,211	97,148	95,159
Acquisition	0	0	0	0
Move - Ins	692,729	669,979	238,133	224,289
Move - Outs	311,800	320,701	106,464	108,753
Continuous Service Agreements (CSA)	400,476	139,047	57,211	46,720
Mass Transitions	0	0	0	0
Total	1,699,067	1,389,938	498,956	474,921




Retail Transaction Volumes – Summary – March 2019


Switches/Acquisitions




Move-Outs



Move-Ins



Mass Transition





Projects Report



Unfavorable variances are represented as negative numbers within the report.

Impact Metric Tolerances

- Green = No more than 4.9% unfavorable variance
- Yellow = Unfavorable variance between 4.9% and 9.9%
- Red = Unfavorable variance more than 9.9%

	2019 Project Funding \$20	,400,000	20	019 Portfolio Spending Estimate
e	Projects In Flight/On Hold (Count = 73)		\$	17,796,239
	Projects Not Yet Started (Count = 12)		\$	1,811,632
	Projects Completed (Count = 26)		\$	1,160,872
	Spending Reductions Required to Maintain C Budget	apital	\$	(368,742)
	TOTAL		\$	20,400,000

Project Number	Projects in Initiation Phase (Count = 4)
308-01	MIS Tech Refresh JBOSS and Linux
306-01	WAN Refresh
307-01	Tech Refresh - MMS/OS
170-07	ECAP - ECMS Implementation Phase 2

Footnotes

- 1 One or more phases took longer than expected, resulting in additional time required
- 2 One or more phases required more labor than expected, resulting in additional funding and/or time required
- 3 Project placed on hold
- NA Metric not calculated because:
 - it is reported at the parent project level, or
 - it is an administrative project

Project Number	Projects in Planning Phase (Count = 10)	Phase Start	Baseline Phase Finish	Approved Phase Finish	Scheduled Go-Live Date	Scheduled Phase Finish	Schedule Health		Budget Health	
134-02	Privileged Account Management (PAM) Phase 2	8/8/2018	12/19/2018	8/20/2019	TBD	8/20/2019		0%		1%
DC4	DC4 Program Control	9/9/2015	6/23/2017	4/23/2019	TBD	4/23/2019		0%		-3%
DC4	DC4 Vendor HW Refresh	11/28/2018	4/23/2019	4/23/2019	TBD	4/23/2019		0%		42%
286-01	Java Platform Assessment	6/20/2018	11/21/2018	5/7/2019	TBD	5/7/2019		0%	2	-8%
288-00	Retail Portfolio Refresh (RPR) Program Control	9/5/2018	3/27/2019	9/24/2019	TBD	9/24/2019		0%		4%
288-01	EDI Map and Translator Replacement	8/29/2018	2/27/2019	4/9/2019	TBD	4/9/2019		0%		0%
292-01	Additional Branch Limit for Relays	3/12/2019	4/23/2019	4/23/2019	TBD	4/23/2019		0%		-2%
295-00	Forward Looking Operations Tools (FLOAT) Program Control	10/17/2018	4/17/2019	4/17/2019	TBD	4/17/2019		0%		92%
NPRR873	Posting of the ERCOT Wide Intra-Hour Wind Power and Load Forecast on the MIS Public	3/12/2019	4/16/2019	4/16/2019	TBD	4/16/2019		0%		5%
SCR796	Change Validation Rules to Preclude Certain Transactions at Resource Nodes within Private Use Networks	3/5/2019	4/30/2019	4/30/2019	TBD	4/30/2019		0%		16%



Project Number	Projects in Execution Phase (Count = 32)	Phase Start	Baseline Go- Live Date	Approved Go- Live Date	Scheduled Go-Live Date	Scheduled Phase Finish	Schedule Health		E	Budget Health	
DC4	DC4 Telecom - Corp Voice System									21%	
DC4	DC4 Telecom - Corp Voice System Stage 2	11/14/2018	11/20/2019	11/20/2019	11/20/2019	11/20/2019		0%		See DC4 Telecom Corp Voice System	
DC4	DC4 MV90 Communication Hardware Refresh	7/18/2018	5/22/2019	8/23/2019	8/23/2019	9/10/2019		0%		0%	
170-01	Enterprise Content Alignment Program	8/26/2015	11/15/2017	3/27/2019	4/30/2019	4/30/2019		-2%		0%	
170-06	ECAP - ECMS Implementation Phase 1	4/25/2018	11/30/2018	3/28/2019	4/30/2019	4/30/2019	1	-9%		-2%	
173-02	ERCOT Flight Certification Website	11/15/2017	2/28/2019	6/4/2019	6/4/2019	7/31/2019		0%		-1%	
183-01	CMM Tech Refresh	3/15/2017	5/19/2018	6/15/2019	6/15/2019	9/30/2019		0%	NA	See 2015 CMM NPRRs	
GridGeo	Weather Imaging and Line Observation (WILO)	5/30/2018	2/1/2019	4/5/2019	4/5/2019	5/28/2019		0%		-3%	
GridGeo	Study Network (STNET) Integration	11/28/2018	8/28/2019	8/28/2019	8/28/2019	9/25/2019		0%		3%	
228-01	Enterprise Database Upgrade	8/8/2018	1/29/2020	5/26/2020	5/26/2020	5/26/2020		0%		4%	
238-01	Application Authentication Tech Refresh	9/6/2017	3/19/2018	5/31/2019	5/31/2019	7/30/2019		0%		7%	
239-01	Identity and Access Management	5/9/2018	12/15/2018	6/19/2019	6/19/2019	7/30/2019		0%		-2%	
244-01	Corporate Wireless	11/29/2017	3/28/2018	4/2/2019	5/17/2019	5/23/2019	1	-9%		13%	
245-01	2017 EPS Metering Enhancements	6/27/2018	8/9/2019	12/12/2019	12/12/2019	1/14/2020		0%		0%	
FLOAT	Security Constrained Optimal Powerflow in Study Network Analysis	12/6/2017	10/25/2018	2/7/2019	5/30/2019	6/12/2019	1	-26%		12%	
263-01	Market Simulator	4/11/2018	12/13/2018	6/21/2019	6/21/2019	7/30/2019		0%		5%	
293-01	Governance, Risk and Compliance (GRC) Replacement Tool	2/6/2019	6/4/2019	6/4/2019	6/4/2019	8/27/2019		0%		19%	
Various	2015 CMM NPRRs									1%	
NPRR519	Exemption of ERS-Only QSEs from Collateral and Capitalization Requirements	3/15/2017	5/19/2018	6/15/2019	6/15/2019	9/30/2019		0%		See 2015 CMM NPRRs	
NPRR620	Collateral Requirements for Counter-Parties with No Load or Generation	3/15/2017	5/19/2018	6/15/2019	6/15/2019	9/30/2019		0%	NA	See 2015 CMM NPRRs	
NPRR660	Remove CRR State Change Adder	3/15/2017	5/19/2018	6/15/2019	6/15/2019	9/30/2019		0%	NA	See 2015 CMM NPRRs	
NPRR741	Clarifications to TPE and EAL Credit Exposure Calculations	3/15/2017	5/19/2018	6/15/2019	6/15/2019	9/30/2019		0%	NA	See 2015 CMM NPRRs	
NPRR749	Option Cost for Outstanding CRRs	8/8/2018	12/13/2018	2/7/2019	4/4/2019	4/23/2019	2	-30%	NA	See NPRR833	
NPRR755	Data Agent-Only QSE Registration	3/15/2017	5/19/2018	6/15/2019	6/15/2019	9/30/2019		0%	NA	See 2015 CMM NPRRs	
NPRR821	Elimination of the CRR Deration Process	12/5/2018	4/4/2019	4/4/2019	4/4/2019	5/7/2019		0%		15%	
NPRR833	Modify PTP Obligation Bid Clearing Change	8/8/2018	12/13/2018	5/6/2019	5/6/2019	5/21/2019		0%		1%	



Project Number	Projects in Execution Phase (Count = 32)	Phase Start	Baseline Go- Live Date	Approved Go- Live Date	Scheduled Go-Live Date	Scheduled Phase Finish	Schedule Health		Budget Health	
NPRR847	Exceptional Fuel Cost Included in the Mitigated Offer Cap	1/15/2019	4/4/2019	4/4/2019	4/4/2019	5/1/2019		0%		See NPRR817
NPRR865	Publish RTM Shift Factors for Hubs, Load Zones, and DC Ties	2/6/2019	4/6/2019	4/6/2019	4/6/2019	4/23/2019		0%		62%
NPRR880	Publish Real-Time Market Shift Factors for Private Use Network Settlement Points	2/6/2019	4/6/2019	4/6/2019	4/6/2019	4/23/2019		0%		See NPRR865
NPRR901	Switchable Generation Resource Status Code	2/19/2019	5/30/2019	5/30/2019	5/30/2019	6/25/2019		0%		1%
NPRR910	Clarify Treatment of RUC Resource that has a Day-Ahead Market Three-Part Supply Award	2/19/2019	5/30/2019	5/30/2019	5/30/2019	6/25/2019		0%		See NPRR901
SCR781	RARF Replacement	3/26/2019	11/22/2019	11/22/2019	11/22/2019	10/6/2020		0%		2%
Project Number	Expedited Projects in Execution (Count = 12)									
Project Number	Projects in Stabilization (Count = 10)	Execution Phase Start	Baseline Go- Live Target	Approved Go- Live Target	Actual Go-Live Date	Scheduled Execution Phase Finish	Schedule Health		n Budget Health	
NPRR648	Remove References to Flowgate Rights	3/15/2017	5/19/2018	5/19/2018	2/6/2018	9/30/2019		23%	NA	See 2015 CMM NPRRs
NPRR683	Revision to Available Credit Limit Calculation	3/15/2017	5/19/2018	5/19/2018	2/6/2018	9/30/2019		23%	NA	See 2015 CMM NPRRs
NPRR743	Revision to MCE to Have a Floor For Load Exposure	3/15/2017	5/19/2018	5/19/2018	2/6/2018	9/30/2019		23%	NA	See 2015 CMM NPRRs
NPRR760	Calculation of Exposure Variables For Days With No Activity	3/15/2017	5/19/2018	5/19/2018	2/6/2018	9/30/2019		23%	NA	See 2015 CMM NPRRs
NPRR800	Revisions to Credit Exposure Calculations to Use Electricity Futures Market Prices	3/15/2017	5/19/2018	5/19/2018	2/6/2018	9/30/2019		23%	NA	See 2015 CMM NPRRs
NPRR817	Create a Panhandle Hub	1/15/2019	4/4/2019	4/4/2019	4/4/2019	5/1/2019		0%		4%
NPRR845	RMR Process and Agreement Revisions	12/19/2018	4/4/2019	4/4/2019	4/4/2019	5/7/2019		0%		2%
193-01	PMU Tool Evaluation and Implementation	12/13/2017	8/9/2018	8/5/2018	8/5/2018	9/3/2019		0%		3%
229-01	IT Change and Configuration Management Phase 2	8/2/2017	6/19/2018	2/8/2019	12/16/2018	6/4/2019		9%		0%
266-01	Remote Email Access Enhancement	12/13/2017	3/7/2018	6/6/2018	6/19/2018	4/16/2019	2	-7%		36%



Project Number	Projects On Hold (Count = 5)	Forecast Start Date	Baseline Phase Finish	Approved Go- Live Target	Scheduled Go-Live Date	Scheduled Phase Finish	Schedule Health		Budget Health	
SCR789	Update NMMS Topology Processor to PSSE 34 Capability									0%
246-01	iTest Data Refresh									0%
269-01	Document Repository Redesign and Governance Implementation - Phase 1									0%
FLOAT	Security Constrained Unit Commitment (SCUC)									0%
291-01	IT Asset Recovery									0%
			***************************************	***************************************	***************************************					
Project Number	Projects Completed (Count = 19)	Baseline Execution Phase Start	Baseline Go- Live Target	Approved Go- Live Target	Actual Go-Live Date	Actual Execution Phase Finish	Schedule Health		Budget Health	
DC4	DC4 Telecom - Control Room and Grid Ops	8/30/2017	3/18/2018	12/13/2018	12/13/2018	1/15/2019		0%		18%
DC4	DC4 Network - Command and Control Stage 1	8/30/2017	3/18/2018	12/13/2018	12/13/2018	1/15/2019		0%		
DC4	DC4 Telecom - Data Center Connectivity	2/7/2018	8/15/2018	11/16/2018	10/30/2018	2/5/2019		6%		0%
DC4	DC4 Network - Command and Control									2%
DC4	DC4 Network - Command and Control Stage 3	11/29/2017	11/28/2018	2/28/2019	2/28/2019	3/19/2019		0%		See DC4 Network Command and Control
181-01	CRR Framework Upgrade	10/26/2016	10/2/2017	11/19/2018	11/19/2018	2/26/2019		0%		2%
196-01	GINR Project Status Application Replacement	12/21/2016	9/14/2017	2/28/2019	3/31/2019	4/2/2019		-3%		0%
GridGeo	GridGeo MMAP Assessment	10/17/2018	2/27/2019	2/27/2019	TBD	3/5/2019		0%		0%
210-01	REC Technology Refresh	8/30/2017	3/18/2018	12/13/2018	12/13/2018	1/15/2019		0%		2%
243-01	Training Facility	12/6/2017	12/12/2018	12/12/2018	11/6/2018	2/26/2019		9%		0%
261-01	Generic Transmission Constraint Calculation	3/7/2018	12/13/2018	12/13/2018	12/13/2018	1/23/2019		0%		20%
265-01	Real-Time Assessment Continuity	1/31/2018	12/13/2018	2/8/2019	2/8/2019	3/19/2019		0%	2	-7%
279-01	Cyber Security Project #24	6/27/2018	10/26/2018	11/30/2018	11/30/2018	3/5/2019		0%		6%
280-01	Quest Software Portfolio Transition	4/4/2018	6/27/2018	11/7/2018	11/14/2018	11/14/2018		-3%		0%
282-01	Synchronous Condenser Outage Modeling	6/6/2018	10/25/2018	10/25/2018	10/25/2018	3/5/2019		0%		3%
NPRR842	Study Area Load Information	10/17/2018	2/8/2019	2/8/2019	2/8/2019	3/12/2019		0%	2	-10%
NPRR843	Short-Term System Adequacy and AS Offer Disclosure Reports Additions	7/18/2018	10/25/2018	12/13/2018	12/13/2018	1/15/2019		0%		0%
SCR777	Bilateral CRR Interface Enhancement	10/26/2016	10/2/2017	11/19/2018	11/19/2018	2/26/2019		0%	NA	See #181-01
SCR795	Addition of Intra-Hour Wind Forecast to GTBD Calculation	8/8/2018	10/25/2018	10/25/2018	10/25/2018	12/19/2018		0%	2	-26%



Expedited Projects Completed (Count = 7)

Project

Number

Project Number	2019 Projects Not Yet Started (Count = 12)	Forecast Start Date	
NPRR863	Creation of ERCOT Contingency Reserve Service and Revisions to Responsive Reserve	May-2019	
NPRR887	Monthly Posting of Default Uplift Exposure Information	May-2019	
NPRR895	Inclusion of Photo-Voltaic Generation Resources (PVGRs) in Real- Time Ancillary Service Imbalance Payment or Charge	Jun-2019	
OBDRR007	Revisions to the ORDC Methodology to Include Photo-Voltaic Generation Resources (PVGRs)	Jun-2019	
NPRR911	Improved Calculation of Real-Time LMPs at Logical Resource Nodes for On-Line Combined Cycle Generation Resources	Jun-2019	
NPRR920	Change to Ramp Rate Calculation in Resource Limit Calculator	Jun-2019	
TBD	Tech Refresh - Business Intelligence	Jul-2019	
NPRR877	Use of Actual Interval Data for IDR ESI IDs for Initial Settlement - Phase 2	Jul-2019	
TBD	Automation of MP Partnership Deletions, Mothballed Status & Seasonal Operation Period, and other Siebel fields	Jul-2019	
TBD	Implement ILM in ISM for Nodal TIBCO Instance	Jul-2019	
NPRR856	Treatment of OFFQS Status in Day-Ahead Make Whole and RUC Settlements	Aug-2019	
TBD	Tech Refresh - REC Rewrite	Aug-2019	

