

ERCOT Operating Guides
Section 8
Attachment D

Seasonal Unit Net Real Power Capability Verification

December 1, 2010

SEASONAL UNIT NET REAL POWER CAPABILITY VERIFICATION

GENERAL INFORMATION

Unit Code (16 character): _____ Location (County): _____

Unit Name: _____ Date of test: _____

Generator's QSE: _____ Resource Entity: _____

TEST RESULTS

Start Time: _____

Start MW (Gross)*: _____

Start MW (Net)**: _____

MW 10 Minutes after Start Time (Gross)*: _____

MW 10 Minutes after Start Time (Net)**: _____

Time to Reach Maximum Generation: _____

Temperature at Plant (°F): _____

MW at Maximum Generation (Gross)*: _____

MW at Maximum Generation (Net)**: _____

MWH Net during the First Full Clock Hour after Maximum Generation is reached: _____

Limiting Factors: _____

* Value measured at generator terminals

** Value measured at the point of interconnection

SUBMITTAL

Resource Entity Representative: _____

QSE Representative: _____

Date submitted to ERCOT Rep.: _____